

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 396 Const Calendar Day: 151 Date: 02-Nov-2012 Friday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Cable WrappingInspector: Victor Altamirano (8 hours reg.)
Date: 110212☐**Field Work –**

I was overseeing the cable wrapping being conducted on the main span. Workers finished about 2m of wrapping s-wire between 7:15-8:30am. Workers were prepping to remove the wrapping machine from the downhill side of the PP 94-south and move it to the uphill side of 94. Workers installed two new drums of s-wire before moving the wrapping machine. Then they were prepping to get about 3.5 inches wide of s-wire installed within the recessed portion of the cable band. Workers finished about 3.8m of wrapping between bays 92 and 90.

Office work: Worked on diaries.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ROGERS BLANCO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>

