

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:38 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 578 Const Calendar Day: 151

Date: 02-Nov-2012 Friday

Inspector Name: Brignano, Bob

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

ITEM 64, INSTALL STRUCTURAL STEEL (BRIDGE) (PIPE BEAM) (HINGE AW & AE);  
CCO 120, HINGE A MODIFICATIONS;  
FORM FOR GROUT BETWEEN BEARINGS AND DIAPHRAGM SLEEVES:

The work at Hinge A is primarily inspected by others. I also have the following observations on the work at Hinge A:

ABF laborers continue fabricating forms for the grout pours that will be between the bearings and the diaphragm sleeves. They are cutting the curved surfaces and checking the fit of the forms. Note that they cannot install the forms yet because the HPB's are not in the final positions/alignments and the bearings have not be put in their final positions with the gap to be grouted not determined yet.