

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 683 Const Calendar Day: 151 Date: 02-Nov-2012 Friday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Cloudy and cool

**GENERAL:**

- Site visit
- 0830 hrs OBG Staff Meeting
- Diary work
- Finalized on Update Letter for Submittal 2039R02 and got it to April Smith to get in to PMIV.

**Hinge AE and AW:**

- See Parvis Jalali's diary for labor and equipment details.
- No work being performed here today.

**Hinge KW:**

- Conco is working on formwork all day. Conco: Jim Medina, Rafael Gomez, Rafael Onate, Phil Rietz, and Pat Finley.
- HS Rebar is on site today placing the top deck reinforcing. Those on site include: Simon Martinez, John Pantoja, Venustiano Nunez, Walter Godoy, Miguel Nunez, and Ociel Solano. They were able to get to about 90% complete by the end of the day.

**Hinge KE:**

- Two workers from American Sandblasting are blasting the stressing diaphragm of Hinge KE this morning; Ed Wolf and Andrew Pink. They were able to finish by the end of the day. Conco will begin clean up on Monday.

**West Jacking Saddle:**

- Two laborers filled the PVC tubes between the North and South cells with grout. Victor Hernandez and Alejandro Ruiz.

I accrued 1 hour of overtime today covering the contractor's hours of operation.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination****HARRIS SALINAS REBAR****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> HARRIS SALINAS REBAR								
Ironworker	JNM	TANO NUNEZ	1.00	0.00	0.00	1.00		<input type="checkbox"/>



## Daily Diary Report by Bid Item

**Job Name:** 04-0120F4    **Inspector Name** Wilcox, Jason    **Diary #:** 683    **Date:** 02-Nov-2012    **Friday**

Ironworker	JNM	OCIEL SOLANO	1.50	0.00	0.00	1.50		<input type="checkbox"/>
Ironworker	JNM	JOHN PANTOJA	1.50	0.00	0.00	1.50		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b> <b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> HARRIS SALINAS REBAR								
*E0060354	TRUCK						No	
			1.50	0.00	0.00	0.00		<input type="checkbox"/>
<b>Diary:</b>								
<b>CCO #208 Hinge K Coordination 001    0-HKC-000.208</b>								
Three workers are bending rebar into alignment from YBITS into the Hinge K closure.								
<b>CCO-208    Bid Item: 001    0-HKC-000.208    Hinge K Coordination</b>								
AMERICAN BRIDGE/FLUOR, A JV								
<b>Labor</b>								
<b>Trade</b>	<b>Class</b>	<b>Name</b>	<b>RT Hrs</b>	<b>OT Hrs</b>	<b>DT Hrs</b>	<b>Total</b>	<b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	OTH	DAVID ADAMS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	Ken Woon	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	0.00	0.00	0.00	0.00		<input type="checkbox"/>
<b>Equipment</b>								
<b>Equipment ID</b>	<b>Description</b>		<b>RT Hrs</b>	<b>OT Hrs</b>	<b>ST Hrs</b>	<b>IT Hrs</b>	<b>Rental Company</b> <b>Remarks</b>	<b>Dispute</b>
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
000431	SURVEY EQUIPMENT, ROBOTIC TOTAL STATION						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000773	VEHICLE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000772	VEHICLE						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>
000439	SURVEY EQUIPMENT, NA2 UNIVERSAL AUTO LEVEL						No	
			0.00	0.00	0.00	0.00		<input type="checkbox"/>