

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 179 Const Calendar Day: 151 Date: 02-Nov-2012 Friday

Inspector Name: Wolcott, Brian

Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

From 6:45am to noon, I monitored cable wrapping on the South Side Span. The wrapping crew covered 3' from PP 12 to PP 14 utilizing the pull machine, also, 3' from PP 16 to PP 18 utilizing the push machine.

Iron workers:

1. FM-Kevin Karber
2. FM-Brian Larsen
3. Maurice Roberson
4. Barry Rothman
5. Anthony Volpe
6. Scott Green
7. Jason Bradhurst

Labor:

1. Hector Limon
2. Curtis Sliy

1-crane operator(unknown name)

