

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:31 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 060 Const Calendar Day: 152 Date: 03-Nov-2012 Saturday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

November 3, 2012 (Saturday)

Weather – clear, calm

**Cable Band Wrapping – North Side Span**

-pull machine was sitting at 4ft downhill from pp22 and push machine was at uphill edge of pp22. Ironworker started splicing at 4ft downhill pp22 for the pull machine. Ironworkers also started hooking up push machine and feeding s wires and getting ready to wrap.

-zinc paste had been placed on the entire bay of pp22 to pp24. Labors started placing zinc paste at pp24 uphill. The 2 loose wires at pp22 to 24 were cut yesterday and zinc primer had been applied according to the ironworkers.

-Pull machine started wrapping at 0900 and finished the last 4 ft of pp20 to pp22 at 1045. About 1" of cable was left for hand wrapping. Cadwelds were then placed.

-Push machine started wrapping at 0900 at the start of pp22 to pp24. About 1 ft of cable was wrapped. 4 permanent cadwelds were placed at the beginning of the s wire. The s wires were then pushed inside the groove of the WPP22. Ironworkers then continued to wrap for about 4ft before lunch. Ironworkers continued wrapping after lunch and about 6ft of cable was wrapped at 1330 before running out of s wires and changing bobbins. Ironworkers finished changing bobbins and splicing at 1430. Ironworkers were still working on aligning the machine and s wires at the end of shift.

-labors started covering the zinc paste and the push machine at 1445.

Labor

(0700 to 1530 – 8 hours)

Gary Anderson (absent), Stanley Dalie, Rene Esquivel, Bismark Hernandez, Ethan Kent, Tomas Cervates, Carlos Alverado, Ryan Evanchik

Luis Diaz, Jose Avalos (zinc paste)

Pedro Garcia (cleaning wrapped wire)

Laraine's Hour – Overtime - 0630 to 1500 (field 0700 to 1530)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 060 Date: 03-Nov-2012 Saturday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	LUIS DIAZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	BISMARCK HERNANDEZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	PEDRO GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	0.00	0.00	0.00	0.00		<input type="checkbox"/>