

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:42 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 694 Const Calendar Day: 153 Date: 04-Nov-2012 Sunday

Inspector Name: Daouk, Sami

Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to work on the South cable on the main span . They started at 7:00 AM.

Roger , Ryan N , Ryan C , & Ryan E. had to work on the South cable . Crews had problem wrapping the cable a day earlier on the bay between cable bands # 96 & 94 . Crews started to remove , clean , & smooth the feet of the wrapping machine , & wrap the cable few wraps to check on the machine They started at 7:15 AM. Crews were done at 8:20 AM. Crews had wrapped 2.25 meters on Friday . 0.75 meters have to be removed before wrapping the remaining length on the that bay .

After that , crews had to disassemble the wrapping machine & set it on the next bay between cable bands # 94 & 92 . They started at 8:30 AM. Crews were done at 9:30 AM. Crews started to work on the 1st 0.3 meter wrap at 9:35 AM. Crews had to clean , cadweld , push the wires into the cable band's groove . They were done at 11:10 AM.

Then , crews resumed to wrap the cable at 11:15 AM. Crews had to stop few times to adjust the air pressure , align , lock the wires , & apply Zinc paste .

At 12:45 PM. crews ran out of wires after wrapping 1.0 meter . They had to clean , cadweld , & cut the wires remove the empty spools install new spools , clean , butweld , smooth , & paint the wires . Crews were done at 1:35 PM. They resumed wrapping at 1:40 PM. Crews were done at 3:00 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM. Crews had wrapped 2.9 meters between cable bands # 94 92

Jesus & Jorge had to work on the cable . Crews had to clean the South cable , apply Zinc paste , remove the straps , work on house keeping , & work with the wrapping crews .

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	RYAN EVANCHIK	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	CARLOS GARCIA	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ Sr.	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	8.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	0.00	8.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 694

Date: 04-Nov-2012 **Sunday**
