

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:18 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 180 Const Calendar Day: 153 Date: 04-Nov-2012 Sunday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 03:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

On 11/4/12 from 0645-1500, I monitored cable wrapping. From PP 16 to PP 18, the construction crew worked on the pull machine covering a distance of 8'. From PP 18-20, the construction crew worked on the push machine covering a distance of 5'.

**Iron workers:**

Kevin Karber-FM

Brian Larsen-FM

Barry Rothman

Anthony Volpe

Scott Green

Jason Bradhurst

**Labor:**

Hector Limon

Juan Jimenez

1-crane operator

