

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 9:58 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 397 Const Calendar Day: 154 Date: 05-Nov-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

Work description.Inspector: Victor Altamirano (8 hours regular time)
Date: 110512☐**Field Work –**

Workers did butt welds to join a new spool of s-wires after they finished a spool. They did the butt welds about 1m from PP 92-south on the downhill side and outboard side of the main cable. I was overseeing the cable wrapping being conducted on the main span. Workers were prepping to remove the wrapping machine from one bay to the next. Workers installed two new drums of s-wire before moving the wrapping machine. Then they were prepping to get about 3.5 inches wide of s-wire installed within the recessed portion of the cable band. They finished another two butt welds about 10' from CB 92.

Office work: Worked on diaries.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ROGERS BLANCO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	0.00	0.00	0.00	0.00		<input type="checkbox"/>

