

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:01 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 684 Const Calendar Day: 154 Date: 05-Nov-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

☐**GENERAL:**

- Email review
- 0800 hrs SAS Staff Meeting
- Diary work
- Generated a response to Submittal 2769R00 – Hinge A Bearing Shim Shop Drawings.

**Hinge AE and AW:**

- See Parvis Jalali's diary for labor and equipment details.
- No work being performed here today.
- According to Bob Brignano's email the lead shims for Hinge A are to be ready today and shipped sometime this week.

**Hinge KW:**

- Conco is working on front face formwork for the transverse beam all day. Conco: Jim Medina, Rafael Gomez, Phil Rietz, and Tom Messner.
- HS Rebar is on site this morning finishing the top deck reinforcing. They spent about 2 hours here.

**Hinge KE:**

- Three Conco workers (Pat Finley, Marcus McDowell, and Raphael Onate) are cleaning up the blast media from last week.

**West Jacking Saddle:**

- No work here today.

No overtime accrued today.

**CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination****CONCO PUMPING****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor: CONCO PUMPING</b>								
Carpenter	APP	Rafael Onate	2.00	0.00	0.00	2.00		<input type="checkbox"/>

**Diary:**

Dispute



ddrRptbyBidItem

---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Wilcox, Jason

**Diary #:** 684

**Date:** 05-Nov-2012 **Monday**

---

**General Comments**                      **001**      0-HKC-000.208

Observed one worker removing left over wood in the Stressing Diaphragm of the YBITS contract.

