

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:32 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 059 Const Calendar Day: 154 Date: 05-Nov-2012 Monday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm, warm

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

November 5, 2012

Weather – clear, calm, warm

☐**Cable Band Wrapping – North Side Span**

-Pull machine was at about 5ft downhill from pp24 and push machine was at 1ft uphill from pp24 this morning. Splice was done yesterday at 5ft downhill from pp24 and 1ft of wrapped s wire was pushed inside the cable band groove, pp24, and cadwelds were placed yesterday.

-entire bay of pp24 to 26 had been coved with zinc paste except for the last 1' +/-.

-Labors started cleaning bay pp20 to 22 and continued to bay pp22 to 24 before noon.

-Ironworkers had difficult time getting the push machine going. Ironworkers tried adjusting the air pressure and disengaged the feet. Only 2 ft of cable was wrapped before noon. Ironworkers tried running only one machine with the airline right before lunch and the machine started rolling after lunch.

-pull machine did about 3ft in the morning and had to stop to switch bobbins because s wire ran out at 1100 hr. One wire was spliced before lunch at about 2ft+/- downhill from pp24. Ironworkers did the second wire splice at 1300. Ironworkers then started to run another airline for the machine. (See Tom Shimada's diary)

I left at 1330.

Labor

(0700 to 1730 – 10 hours)

Gary Anderson, Stanley Dalie, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates

Jose Avilla Jr., Jose Avalos (zinc paste)

Pedro Garcia, Renaisa Weiss (cleaning wrapped wire)

Laraine's Hour –0630 to 1500 (field 0700 to 1330)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 059 Date: 05-Nov-2012 Monday

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System
AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	PEDRO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	RENAISSA WEISS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>