

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 182 Const Calendar Day: 155 Date: 06-Nov-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/6/12, from 1230 to 1700, I monitored cable wrapping. From PP 18 to PP 20, the contractor covered the distance of 16' on the pull machine. From PP 20 to PP 22, the contractor covered the distance of 5' on the push machine.

Iron workers:

K. Karber-FM

B. Larsen-FM

B. Rothman

A. Volpe

S. Green

J. Bradhurst

Tony Guillora

Labor:

Mike Diaz

Curtis Sliy

Hector Limon

1-crane operator

