

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:00 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 686 Const Calendar Day: 156 Date: 07-Nov-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Clear and mild

**GENERAL:**

- Site visit; gave a tour throughout the morning.
- Email review
- Diary work
- 1430 hrs Hinge K meeting
- 1530 hrs CAT meeting

**Hinge AE and AW:**

- See Parvis Jalali's diary for labor and equipment details.
- No work being performed here today.
- Lead and steel shims are in the warehouse at Pier 7

**Hinge KW:**

- Conco is working on front face formwork for the transverse beam all day. Conco: Jim Medina, Rafael Gomez, Phil Rietz, and Tom Messner. By the end of the day they were ready for the concrete pour tomorrow morning.

**Hinge KE:**

- Three Conco workers (Pat Finley, Marcus McDowell, and Raphael Onate) are cleaning up the blast media from last week.
- Two workers are drilling holes in the stressing diaphragm to anchor form holding rods.

**West Jacking Saddle:**

- No work here today.

I accrued one hour of overtime today covering the contractor's hours of operation.

