

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:06 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 208 Const Calendar Day: 157

Date: 08-Nov-2012 Thursday

Inspector Name: Altamirano, Victor

Title: Transportation Engineer

Inspection Type:

Shift Hours:

Break:

Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation****Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

South Main Span:

(1) Obra's crew was wrapping the s-wire with the pull machine and Roger's crew was wrapping with the push machine. Workers were replacing the s-wire drums when I arrived. By about 12, it began to rain and the laborers were covering the cable in areas where it had zinc paste where the crew had been wrapping.

Office Work: Wrote my diary.

My work hours: 8 hours total.

Workers names: Refer to Sami D. for names of workers.

