

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:18 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 184 Const Calendar Day: 157 Date: 08-Nov-2012 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** Clear/RainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/8/12, from 6:45am-noon, I monitored cable wrapping. The afternoon shift was rained out. From PP 20 to PP 22 the contractor covered a distance of 4' on the pull machine. From PP 22 to PP 24 the contractor covered a distance of 1' on the push machine. Also, from PP 8- PP 10 the contractor started work on handwrapping the upslope ends of the bays.

Iron workers on the machines:

Kevin Karber-FM

Brian Larsen-FM

Anthony Volpe

Jason Bradhurst

Barry Rothman

Scott Green

Alex Blanco

"Ricky" Climmie Hines

Handwrapping Iron workers:

Mike Draper-FM

Thadeus Booker

Tony Miranda

Tony Guillora

Labor:

Hector Limon

Curtis Sliy



ddrRptbyBidItem