

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:33 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 053 Const Calendar Day: 158 Date: 09-Nov-2012 Friday
Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast, lite wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

November 9, 2012

Weather – overcast, light wind

**Cable Band Wrapping – North Side Span**

-pull machine was at about 7ft downhill from pp28 and push machine at about 1ft uphill from pp28.
-pull machine – ironworkers continued to align and wrap the last 7ft of cable at bay pp26 to 28. The wrapping progress was slow because of imbalance of the machine. Wrapping was finished at about 1600 for pp28 to 30.

-push machine-Ironworkers continued driving the first foot of wrapped wire down into the cable band groove. Ironworkers started aligning and wrapping at 0745. Wrapping started rolling and going smoothly at about 0830. About 20ft of cable was wrapped before s wire ran out at 1140. Ironworkers changed bobbins and did splicing after lunch. Another 5ft was wrapped before the push machine reached the edge of pp30 at 1430. Ironworkers then spent the rest of work shift on lowering the catwalk. Neither one of the machines was moved at the end of work shift.

-Mike Draper's crew continued hand wrapping the termination at pp22 and finished at 0900. Ironworkers then moved on to pp24 and finished at 1145. Bottom downhill gap was 15mm and ironworkers were able to do a bolt wrap. Ironworkers finished wrapping pp26 after lunch at 1400.

-Labors removed plastic cover and smooth out zinc paste at pp28 to 30 in the morning. The labors then continued to apply zinc paste to pp30 to pp32 and about 20ft was done. 1 labor, Pedro G., continued cleaning the wrapped wire behind the pull machine at pp26 to 28.

-Adam Reef, ABF engineer, smoothed out the edges of cadwelds from pp12 uphill and finished up to pp20. An additional uphill cadweld was placed at the splice at 20ft uphill from pp16.

-Labors started covering up the cable with plastic from pp8 uphill to pp16.

Labor

(0700 to 1730 – 10 hours)

Gary Anderson, Stanley Dalie, Climmie Hines, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado

Jose Avilla Jr., Jose Avalos, Luis Diaz (zinc paste)

Pedro Garcia (cleaning wrapped wire)

(Mike Draper, Aaron David, Jason Shirey, Tyler Cichuckie (0700 to 1330))



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Woo, Laraine Diary #: 053 Date: 09-Nov-2012 Friday

Laraine's Hour -0630 to 1730 (field 0700 to 1700)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker		TYLER CICHUCKY	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker		JASON SHIRLEY	6.00	0.00	0.00	6.00		<input type="checkbox"/>
		ARRON DAVID	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	JNM	MICHAEL DRAPER	6.00	0.00	0.00	6.00		<input type="checkbox"/>
Ironworker	APP	Climmie Hines	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JOSE AVILA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PEDRO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>