

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:41 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 700 Const Calendar Day: 160 Date: 11-Nov-2012 Sunday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

**Cable Wrapping Activities**

ABF crews came to the site at 6:50 AM. Crews had to work on the South cable on the Main span . They started at 7:00 AM.

Obra , Carlos , Javier , Rigoverta , & Sergio had to work on the push wrapping machine . Crews had to wrap the bay between cable bands 82 & 80 for the 2nd day . ( 4.5 meters were wrapped on Saturday ) .

Crews started at 7:15 AM. They had to clean , cadweld the wires, . Change the spools , clean , butt weld , & paint the wires . Crews were done at 8:00 AM. They resumed wrapping at 8:05 AM. Crews were done wrapping the bay between cable bands 82 & 80 at 9:10 AM. Crews had wrapped 3.2 meters .

After that , crews had to disassemble , fly , set , & assemble the push wrapping machine in the bay between cable bands # 80 , & 78 . They started at 9:15 AM. Crews were done at 10:00 AM

Following the same procedures as on previous locations . Crews had to wrap the 1st 0.25 meter , cadweld the wires , & push it into the groove in cable band # 80 . They started at 10:25 AM. Crews were done at 11:10 AM. They resumed wrapping at 11:25 AM. Crews ran out of wires at 12:45 PM. They had to wait for one hour for the crane to come to the site to fly the spools . Crews had to clean , butt weld , & paint the wires . Crews were done at 2:50 PM.

Crews had to wrapped 2.9 meters in the bay between cable bands # 80 & 78 . Total length wrapped today 6.6 meters

Roger , Bismarck , Jonathon , Morris , & Ryan had to work on the pull machine on the South cable . Check Douglas report for all the activities on the pull machine .

Jesus , Neil , Jorge , & Juan had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable at the end of the shift .

All crews were done at 2:50 PM. They had to wrap up their tools & equipments. Crews left at 3:10 PM.

**04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	APP	RYAN CONNER	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	APP	BISMARCK HERNANDEZ	0.00	0.00	8.00	8.00		<input type="checkbox"/>



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4

**Inspector Name** Daouk, Sami

**Diary #:** 700

**Date:** 11-Nov-2012    **Sunday**

---

Ironworker	JNM	ROGELIO RUIZ	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	0.00	0.00	8.00	8.00	<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	0.00	0.00	8.00	8.00	<input type="checkbox"/>