

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 186 Const Calendar Day: 160 Date: 11-Nov-2012 Sunday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/11/12 from 0645 to 1530, I monitored cable wrapping on the South Side Span. From PP 22 to PP 24, the contractor covered the distance of 9' on the pull machine. From PP 24 to PP 26, the contractor covered the distance of 24' on the push machine. Also, the contractor worked on handwrapping on the upslope end of the bays from PP 10 to PP 12.

Labor:

Hector Limon

Juan Hernandez

Iron Workers on the machines:

Brian Larsen-FM

Alex Miranda

Barry Rothman

James Bradhurst

Anthony Volpe

"Rickie" Climmie Hines

Scott Green

Iron workers on hadwrapping/wedges/cad welds at splices from PP 10-20

Tyler Chichucki

Aaron David

Jason Shirley

Thad Booker

Mike Draper-FM

