

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:46 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 434 Const Calendar Day: 160 Date: 11-Nov-2012 Sunday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 06:40 AM 03:40 PM Break: 00:30 Over Time: 08:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Cable wrapping
- Painting of the suspender ropes

Today I was scheduled to be inspecting Tony Costa's crew on Cable wrapping on the North main-span. However, Tony's crew was moving the high lines above the North main-span today. Instead, I inspected hand wrapping & machine wrapping by Roger Ruiz's crew in the South main-span & hand wrapping. See the diaries of S. Daouk, J. Lyons, V. Altimarano, & B. Wolcott for additional details of Cable field work.

- I arrived at the pier 7 office at 06:40, & was on the bridge at 07:00.
- From 07:00 until the end of the shift, Tony's crew was moving the high lines above the North main-span.
- From 07:00 until 07:45, Roger's crew was setting up the "pull" machine at PP 88S.
- From 07:45 until 08:30, Roger's crew was doing the S-wire butt splice near PP 88.3S.
- From 08:30 until 10:00, Roger's crew was wrapping the Cable with the "pull" machine. They wrapped about 1m during this time, & stopped when the bobbins ran low on S-wire near PP 88.2S. - Note: progress was slow with the crew stopping about every 5 minutes to re-align the S-wire. When the machine was stopped, the crew would touch-up the zinc paste as needed.
- From 10:00 until 10:30, Roger's crew was doing the S-wire butt splice near PP 88.2S.
- From 10:30 until 11:30, Roger's crew was wrapping the Cable with the "pull" machine. They wrapped about 0.6m during this time, & stopped when the machine ran up against the edge of the cable band (CB) at PP 88S. - Note: progress was slow with the crew stopping about every 5 minutes to re-align the S-wire. When the machine was stopped, the crew would touch-up the zinc paste as needed.
- From 11:30 until 13:30, Roger's crew removed the wrapping machine from the Cable, & installed it just uphill of the CB at PP 86S.
- From 1:30 until 12:00, when Roger's crew was moving the wrapping machine, I went to the South side-span with Warren Collins to look at the hand wrapping at PPs 12S & 14S.
- From 12:00 until 12:30, lunch.
- At 12:30, Mike Draper's crew moved to PP 100S to start hand wrapping. Hand wrapping at PP 100S continued until the end of the shift.
- Throughout the afternoon, I checked on both the hand wrapping at PP 100S & the machine wrapping at PP 86S.
- From 13:30 until 14:00, Roger's crew was doing the S-wire butt splice near PP 86.3S.
- From 14:00 until the end of the shift, Roger's crew was wrapping the Cable with the "pull" machine near PP 86S. They wrapped about 0.3m during this time, & stopped at the end of the shift.
- At 15:00, the crews wrapped up their tools to end the shift.



## Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Wright, Doug Diary #: 434 Date: 11-Nov-2012 Sunday

- At 15:10, I left the bridge.
- From 15:20 until 15:40, wrote my diary for the day & checked email.
- .

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

### Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	0.00	0.00	8.00	8.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	0.00	0.00	8.00	8.00		<input type="checkbox"/>