

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 690 Const Calendar Day: 161 Date: 12-Nov-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 10:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

General CommentsPartly cloudy and cool
GENERAL:

- 0700 hrs site visit
- Email review
- Diary work

Hinge AE and AW:

- The contractor has started night shifts for the bearing engagement of the Hinge A Pipe Beams last night. I observed that the South beam of the E-Line appears to have been jacked up so as to "center" the HPB in the diaphragms of the Skyway. See Parvis Jalali's diary for details on this operation.
- There are two laborers on site making formwork for the grouting operation that will happen once the Hinge Pipe Beams are locked in by the bearings and shims.

Hinge KW:

- Conco has 5 workers here today removing the front face of the transverse beam. They watered down the concrete and covered it with burlap to continue the curing process. Jim Medina, Tom Messner, Rafael Gomez, J.D. Freeman, and Ricardo Vera.

Hinge KE:

- Scott Smith's crew is "grading out" the Falsework here.
- Two workers for Conco are continuing to clean up blast debris. Pat Finley and Marcus McDowell.

West Jacking Saddle:

- No work here today.

I accrued 10 hours of overtime covering the contractor's hours this Veterans Day.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**CONCO PUMPING****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Marcus McDowell	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Carpenter	APP	Rafael Onate	3.00	0.00	0.00	3.00		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	3.00	0.00	0.00	3.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 690

Date: 12-Nov-2012 **Monday**

Diary:

Dispute

CCO #208 Hinge K Coordination 001 0-HKC-000.208

Three workers are chipping concrete from MCM's grout pockets at the stressing diaphragm at Hinge K.

☐