

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 187 Const Calendar Day: 161 Date: 12-Nov-2012 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time: 08:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

On 11/12/12 from 1230-1730, I monitored cable wrapping on the South Side Span. From PP 24-26 the contractor covered the distance of 1' on the push machine.

**Labor:**

Hector Limon

Curtis Sliy

**Iron workers:**

James Bradhurst

Barry Rothman

Scott Green

"Ricky" Climmie Hines

Anthony Volpe

Brian Larsen-FM

