

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:41 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 702 Const Calendar Day: 162 Date: 13-Nov-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. They had to wrap the cable on the South main span . They started at 7:00 AM.

Obra , Carlos , Javier , Mario , Rigoverta , Ryan , & Sergio continued to work on the South cable between cable bands # 76 & 74 . Crews had to add 3 more cadweld & push the wires into the groove in cable band # 76 . They started at 7:10 AM. Crews were done at 7:35 AM.

They restarted to wrap at 7:35 AM. Crews had to stop at 9:00 AM. to change the squeegee on the driving foot , change the shoes . They were done at 10:00 AM. Crews ran out of wires at 11:00 AM. The cadweld machine did not work properly . They spent 30 minutes to clean the wiring system . They were done at 11:30 AM. Then , they had to cadweld , change , & butt weld the wires . They were done at 12:45 PM. They started to wrap at 12:50 PM. Crews were done wrapping the bay between cable bands # 76 & 74 at 3:30 PM.

7.8 meters were wrapped in the bay between cable bands # 76 & 74 .

After that , crews had to disassemble , fly , set , assemble the push wrapping machine & it 's accessories in the bay between cable bands # 74 & 72 . They started at 3:35 PM. Crews were done at 4:20 PM.

Following the same procedures as on previous location . Crews had to wrap 0.25 meter , cadweld , & push into the groove in cable band # 74 . They started at 4:10 PM. Crews were done at 4:40 PM. Crews wrapped 0.6 meter in the bay between cable bands # 74 & 72 . They had to wrap up their tools & equipments. Crews left at 5:10 PM.

8.25 meters were wrapped today in both bays .

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable at the end of the shift .

Jorge left at 3:00 PM. . Juan H. joined Jesus at 3:00 PM. to the end of the shift . Crews left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JUAN HERNANDEZ	0.00	2.00	0.00	2.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 702

Date: 13-Nov-2012 Tuesday

Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>