

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:00 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 691 Const Calendar Day: 162 Date: 13-Nov-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Partly CloudWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Partly cloudy and cool

☐**GENERAL:**

- 0700 hrs site visit
- Email review
- Diary work

Hinge AE:

- The second night shift was last night at Hinge AE. See Parvis Jalali's diary for details on this operation. SKYWAY: North Hinge Pipe Beam: Support D has shims in all eight bearings. Support C has shims in five of the eight bearings. South Hinge Pipe Beam: Support D has shims in all eight bearings. Support C has shims in six of the eight bearings. SAS: No shims in any bearings yet.
- There are two laborers on site making formwork for the grouting operation that will happen once the Hinge Pipe Beams are locked in by the bearings and shims.

Hinge KW:

- No work here today.

Hinge KE:

- SDI is on site from the YBITS contract for final grouting of stressing tendons.
- One worker for Conco continues to chip pour-back concrete: Pat Finley.
- Four workers from Conco are installing soffit forms on the Falsework: Rafael Gomez, Rafael Onate, Ricardo Vera, and Marcus McDowell.

West Jacking Saddle:

- No work here today.

No overtime accrued today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination**CONCO PUMPING****Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 691

Date: 13-Nov-2012 Tuesday

Diary:

Dispute

General Comments **001** 0-HKC-000.208

I observed two workers chipping at the Stressing diaphragm of the YBITS contract because of rock pockets.

☐