

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 188 Const Calendar Day: 162 Date: 13-Nov-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/13/12 from 1230-1730, I monitored cable wrapping on the South Side Span. From PP 24 to PP 26, the contractor covered the distance of 1.5' on the pull machine. From PP 26 to PP 28, the contractor did not wrap as they had trouble with the push machine.

Labor:

Hector Limon

Curtis Sliy

Iron workers:

Brian Larsen-FM

"Ricky" Climmie Hines

Barry Rothman

Scott Green

Anthony Volpe

James Bradhurst

