

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:33 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 049 Const Calendar Day: 163 Date: 14-Nov-2012 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:30 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition clear, calm

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

November 14, 2012

Weather – clear, calm

**Cable Band Wrapping – North Side Span**

-pull machine was at 5ft downhill from pp38 and push machine at uphill of pp38.

-pull machine – pp36 to 38 - Ironworkers finished splicing at 0850 and started wrapping at 0915.

Ironworkers finished wrapping pp36-38 at 1130.

-push machine – pp38 to 40 - ironworkers started wrapping the first 1ft at 0830. Ironworkers wrapped for about 10ft+/- before running out of s wire and needed to change bobbins at 1130. Ironworkers finished the splice after lunch at 1300. Push machine continued wrapping for about 12ft and stopped at about 6" before reaching pp40. Ironworkers then started cleaning up for preparing moving the machines.

-Labors continued applying zinc paste at pp38 to 40. Labors finished applying zinc paste to bay pp36 to 38 around noon. Labors (Pedro Garcia + 2 labors) started cleaning the wrapped s wire at bay 28 to 30 and finished cleaning up to bay pp30-32 by the end of work shift.

-Mike Draper's crew continued on handwrapping the termination at pp28. Mike's crew finished wrapping up to pp32 by the end of work shift. (See Victor P's diary)

Labor

(0700 to 1730 – 10 hours)

Gary Anderson, Rene Esquivel, Jose Alfaro, Ethan Kent, Tomas Cervates, Carlos Alverado, Stanley Dalie

Jose Avalos, Luis Diaz (zinc paste)

Pedro Garcia + 2 labors (cleaning cable band)

Laraine's Hour – 2 hours OT - 0630 to 1700 (field 0700 to 1730)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 049

Date: 14-Nov-2012 Wednesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	JNM	LUIS DIAZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	PEDRO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>