

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 190 Const Calendar Day: 164 Date: 15-Nov-2012 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/15/12 from 1230-1730, I monitored cable wrapping on the South Side Span. From PP 26 to PP 28, the contractor covered the distance of 1' on the pull machine. From PP 28 to PP 30, the contractor covered the distance of 10' on the push machine.

Labor:

Hector Limon

Curtis Sliy

Iron workers:

Brian Larsen-FM

Scott Green

Barry Rothman

James Bradhurst

Anthony Volpe

"Ricky" Climmie Hines

