

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 5:20 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 138 Const Calendar Day: 165 Date: 16-Nov-2012 Friday

Inspector Name: Awal, Mohammad Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Ku, Stanley

Approved Date: 13-Feb-13 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

**Tower Activites**

Field Work:

☐

CCO 256 Work: Caulking Splice plates (Inside Tower Shaft splice plates: 3 sides: Top and two edges)

QA: Douglas Frey and Charlie Stewart

Three Certified Coating painters worked at splice #2 location at elevation 81m. They cleaned and prep the surface for caulking. The surface was scrubbed and wiped clean with MEK and the top and side edges of the plates were caulked with Silka-flex 1A.

At the end of the shift They finished caulking inside south shaft and west shaft.

More details are available in QA reports.

No seal welding operation at the Tower Head.

Office Work:

Reviewing Submittal ABF-002778R00, "Temporary Works Demolition Plan: Stage 04 - D Foundation Removal."

**CCO-256 Bid Item: 001 T-tck-ALS.256 Tower Caulking**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b>	AMERICAN BRIDGE/FLUOR, A JV							
Painter	JNM	Victor Ruiz	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Jorge Flores	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Painter	JNM	Brandon Gaya	8.00	0.00	0.00	8.00		<input type="checkbox"/>

