

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:20 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 167 Const Calendar Day: 165 Date: 16-Nov-2012 Friday  
Inspector Name: Feather, Bernard Title: Transportation Engineer  
Inspection Type: No Inspection  
Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:  
Federal ID:  
Location:  
Reviewer: Shedd, Bill Approved Date: 20-Nov-14 Status: Approved

04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge

**Weather**

Temperature 7 AM 12 PM 4PM  
Precipitation Condition Rain

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Observe installation of Messenger Cable along the north side span, 0800-1000. Misc MEP paperwork. Distributed the draft submittal 2767R01 (Tower Head dehumidification system ductwork support layouts) to TYLin and Moffett Nicol.

**CCO-072 Bid Item: 001 C-CEL-ALS.072 Cable Electrical**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	BISMARCK HERNANDEZ	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	4.00	0.00	0.00	4.00		<input type="checkbox"/>

**Diary:**

Dispute

**Cable MEP 001 C-CEL-ALS.072**

Stan Dalie and Bismark Hernandez worked on installing the messenger cable from 0700 until 1100, when the day was called because of rain. The messenger cable was only being loosely bolted into place; no tensioning was being conducted. Installation was per Submittal 2765R00: "CCO 72S1 - Messenger Cable installation Plan."

