

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:45 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 439 Const Calendar Day: 165 Date: 16-Nov-2012 Friday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

|               |      |       |           |
|---------------|------|-------|-----------|
| Temperature   | 7 AM | 12 PM | 4 PM      |
| Precipitation |      |       | Condition |

Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Only misc work &amp; cleaning due to rain

Today it was raining, so I was doing misc inspection &amp; catching up on office work.

- I arrived at the pier 7 office at 07:00, & was on the bridge at 07:15.
- From 07:15 until 08:00, Tony's crew installed full bobbins on the wrapping machine near PP 49.5N. However, they could not do the S-wire butt splice or any wrapping because of the rain.
- From 08:00 until 09:00, Tony's crew was doing misc work near the top of the Tower. They were mostly prepping to lower the catwalk support frame, which is supported by cables hanging from the temporary erection tower. The laborers were doing cleaning of the Cable S-wire in various spans.
- At 09:00, I left the bridge.
- From 09:15 until 10:00, I did misc office work (checked email, searched PMIV for Cable RFIs, etc).
- From 10:00 until 11:15, I attended a Cable group safety & staff meeting. The safety topics were flammable materials & falling objects. The staff meeting topics included: some details of the Cable wrapping, sign-off sheets for the Cable wrapping, cleaning of zinc paste, & details of some of the upcoming operations (messenger cable installation, phase-4 load transfer).
- From 11:15 until 11:45, I wrote 2 emails to Grady Hart regarding a couple of safety issues on the project.
- From 12:00 until 12:30, lunch.
- From 12:30 until the end of the shift, I did misc office work (filled out DES computer inventory form, continued to get familiar with the details of the new cell phone that was assigned to me yesterday, checked email, wrote my diary for the day, etc).

**04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

| Trade                                          | Class | Name                | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute                  |
|------------------------------------------------|-------|---------------------|--------|--------|--------|-------|---------|--------------------------|
| <b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV |       |                     |        |        |        |       |         |                          |
| Semi-Skilled Laborer                           | APP   | Armando Lomeli      | 8.00   | 0.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |
| Semi-Skilled Laborer                           | APP   | Leo Becerra         | 8.00   | 0.00   | 0.00   | 8.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | RYAN EVANCHIK       | 4.00   | 0.00   | 0.00   | 4.00  |         | <input type="checkbox"/> |
| Ironworker                                     | JNM   | Robert Larue        | 4.00   | 0.00   | 0.00   | 4.00  |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | ZACHARIAH MACDONALD | 4.00   | 0.00   | 0.00   | 4.00  |         | <input type="checkbox"/> |
| Ironworker                                     | APP   | JONATHON BISKNER    | 4.00   | 0.00   | 0.00   | 4.00  |         | <input type="checkbox"/> |



---

### ***Daily Diary Report by Bid Item***

**Job Name:** 04-0120F4    **Inspector Name** Wright, Doug    **Diary #:** 439    **Date:** 16-Nov-2012    **Friday**

---

|            |     |               |      |      |      |      |                          |
|------------|-----|---------------|------|------|------|------|--------------------------|
| Ironworker | APP | AUGIE SOLIS   | 4.00 | 0.00 | 0.00 | 4.00 | <input type="checkbox"/> |
| Ironworker | JNM | CASEY LUX     | 4.00 | 0.00 | 0.00 | 4.00 | <input type="checkbox"/> |
| Ironworker | FOR | ANTHONY COSTA | 4.00 | 0.00 | 0.00 | 4.00 | <input type="checkbox"/> |