

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 706 Const Calendar Day: 168 Date: 19-Nov-2012 Monday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site after the safety meeting at 7:30 AM. Crews had to work on the South cable between cable bands # 68 & 64 on the main span . They started at 7:35 AM.

Obra , Carlos , Javier , Rigoverta , Ryan , & Sergio had to work on the push wrapping machine . Crews continued to wrap the 1st 0.25 meter , cadweld , & push it into the groove in cable band # 68 . They started at 7:45 AM. Crews were done at 8:45 AM. They continued to wrap the bay between cable bands # 68 & 66 at 8:50 AM.

After wrapping 0.5 meter crews ran out of wires . They had to cadweld , remove the empty spools , install new spools , & butweld the wires . They started at 9:15 AM. Crews were done at 10:40 AM. They continued to wrap at 10:45 AM.

Crews ran out of wires for the 2nd time after wrapping 6.0 meters at 1:00 PM. They had to cadweld , change the wires , & butweld the wires . They were done at 1:40 PM. They resumed wrapping at 1:45 PM. Crews were done wrapping the bay between cable bands # 68 & 66 at 2:15 PM. 7.75 meters were wrapped in this bay .

After that , crews had to mobilize to work in the bay between cable bands # 66 & 64 . They had to disassemble , fly , set , & assemble the push wrapping machine & it 's accessories . They started at 2:30 PM. Crews were done at 4:10 PM.

Following the same procedures as in previous bays . Crews had to wrap & push into the groove in cable band # 66 . They started at 4:15 PM. Crews were done at 4:50 PM. They had to cover the wrapping machine . They were done at 5:00 PM.

Crews had to stop to adjust the pressure , wait for the driving motor to de-freeze , align & lock the wires , apply Zinc paste ,

In addition to that , crews had to reinforce the butt welds with 4 extra cad welds every time they change the wires .

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable at the end of the shift .

All crews left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name Daouk, Sami Diary #: 706 Date: 19-Nov-2012 Monday

Ironworker	APP	SERGIO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>