

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:59 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 695 Const Calendar Day: 168 Date: 19-Nov-2012 Monday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Clear and cool

☐**GENERAL:**

- Site visit
- 0900 hrs meeting with HSR, ABF, METS, and Paul Jefferson to go over what is needed for acceptance and delivery of rebar at the West Jacking Saddle.
- I received my new phone from Pochana and began charging it. I later took it to the Sprint store to have the contacts transferred.
- I discussed Hinge A work with Bob Brignano.
- All afternoon I worked on Extra Work Bills

Hinge AE:

- See Parvis Jalali's diary for details on this operation.
- There are two laborers on site making formwork for the grouting operation that will happen once the Hinge Pipe Beams are locked in by the bearings and shims.

Hinge KW:

- SDI is on site to stress the vertical rods on the back side of the Pipe Beam. 2 guys on site (SAS W2) to stress short vertical bars at hinge KW and hinge KE. A total of 28 bars were stress to 165 kips per CT strain gauge, 3350 psi per SDI pressure gauge. Total average elongation was approximately 11mm.
- Conco is on site removing formwork for the Top Deck.

Hinge KE:

- There are 2 workers chipping concrete from the MCM contract, to be paid for under CCO 208.
- There are 2 workers and a foreman bending rebar straight for the closure pour, and this will be paid for under CCO 208.

West Jacking Saddle:

- No work here today.

I accrued 1 hour of overtime on Extra Work Bills.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

HARRIS SALINAS REBAR

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
-------	-------	------	--------	--------	--------	-------	---------	---------

Contractor: HARRIS SALINAS REBAR

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4 Inspector Name: Wilcox, Jason Diary #: 695 Date: 19-Nov-2012 Monday

Ironworker	JNM	ADEN MORENO	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	JNM	WALTER GODOY	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Ironworker	FOR	SIMON MARTINEZ	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Equipment							
Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Remarks	Dispute
Contractor: HARRIS SALINAS REBAR							
*E0070354	TRUCK					No	
		4.00	0.00	0.00	0.00		<input type="checkbox"/>
Diary:							
CCO #208 Hinge K Coordination 001 0-HKC-000.208							
Three workers bending rebar into alignment from YBITS into the Hinge K closure.							
Dispute <input type="checkbox"/>							
CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination CONCO PUMPING							
Labor							
Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks
Contractor: CONCO PUMPING							
Carpenter	APP	Rafael Onate	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Carpenter	JNM	Pat Finley	8.00	0.00	0.00	8.00	<input type="checkbox"/>
Diary:							
General Comments 001 0-HKC-000.208							
Observed two workers chipping rock pockets at the YBITS Stressing Diaphragm.							
Dispute <input type="checkbox"/>							