

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 192 Const Calendar Day: 168 Date: 19-Nov-2012 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 12:30 pm 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

In the morning, I used furlough hours. From 1230-1730, I monitored cable wrapping on the NORTH Main Span. The contractor covered the distance of 4' from PP 86 to PP 84 on the pull machine. From PP 84 to PP 82, the contractor covered 7' on the pull machine. From PP 82 to PP 80, the contractor covered 5' on the pull machine.

1-labor-Jose Avales

Iron workers:

Roger Ruiz-FM

Bismark Hernandez

Jose Torres

Ryan Conners

Jonathan Canites

Maurice Roberson

