

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 707 Const Calendar Day: 169 Date: 20-Nov-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the South main cable . between cable bands # 66 & 62 . they started at 7:00 AM. Due to the weather condition (Rain) crews had to wait for the rain to clear .

Obra , Carlos , Javier , Mario , Rigoverta , Ryan , & Sergio had to work on the push wrapping machine . Crews continued to wrap the bay between cable band # 66 & 64 for the 2nd day (0.25 meter were wrapped on Monday) . They started at 8:25 AM. Crews ran out of wires after wrapping 4.75 meters . They had to cadweld , change the spools , & butt weld the wires . They started at 10:30 . They were done at 11:20 AM. Crews resumed wrapping at 11:25 AM. They were done wrapping the bay between cable bands 66 & 64 at 1:50 PM. 7.8 meters were wrapped in this bay .

After that , crews had to mobilize & set the push wrapping machine & it ;s accessories to wrap the bay between cable bands # 64 & 62 . They started at 1:55 PM. Crews were done at 3:00 PM.

Following the same procedures as on the previous locations . Crews had to wrap the 1st 0.25 meter , cadweld the wires , & push it into the groove in cable band # 64 . They started at 3:25 PM. Crews were done at 4:15 PM. They continued to wrap the bay at 4:20 PM. Crews had wrapped 1.2 meters in this bay . Total of 9.0 meters were wrapped today .

In addition to that , crews had to reinforce the but weld . They had to cadweld the wires with 4 extra cadweld every time they change the wires .

Crews had to stop to adjust the pressure , wait for the driving motor to de-ice , align & lock the wires , apply Zinc paste ,

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable & the wrapping machine at the end of the shift .

Obra left at 10:00 AM. All other crews were done at 5:00 PM. They left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	JORGE CAMPOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 707

Date: 20-Nov-2012 Tuesday

Ironworker	FOR	OBRA PAULK	3.00	0.00	0.00	3.00	<input type="checkbox"/>
Ironworker	APP	MARIO MARQUEZ	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00	<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00	<input type="checkbox"/>