

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 193 Const Calendar Day: 169 Date: 20-Nov-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 06:00 pm Break: Over Time: 02:00

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/20/12 frp, 0645-1730, I monitored the following operations on the NORTH side span: clamp work, messenger cable, cadwelds at splices, and CCO 269 stantion post cleaning.

Clamp work iron workers:

Gary Andersens-FM not present

Carlos Alvarado-10hrs.

Tomas Cervantes-10hrs.

Rene Esquivel-10hrs.

Ethan Kent-10hrs.

Labor on cleaning of cable bands:

Juan Jimenez-10hrs.

Juan Hernandez-10hrs.

Messenger Cable Iron workers:

Farid Dali-3hrs.

Jose Alfaro-3hrs.

1- unknown iron worker-3hrs.

Cadwelds at splice:

Mike Draper-2hrs.

Pedro Garcia-2hrs.

Tony Guitleri-2hrs.

Cleaning of stantion posts under CCO 269 were not seen all day:

Guillermo Limon-0hrs.

Christian Hernandez-0hrs.

