

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:17 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 195 Const Calendar Day: 175 Date: 26-Nov-2012 Monday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** Foggy/ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/26/12 from noon to 1730, I monitored cable wrapping on the SOUTH side span. From PP 32 to PP 34, the contractor covered 14' on the push machine. From PP 30 to PP 32, the contractor covered 2.5' on the pull machine.

Labor:

Hector Limon
Juan Hernandez

Iron workers (push):

Brian Larsen-FM
Alex Miranda
Barry Rothman

Iron workers (pull):

Scott Green
Anthony Volpe
Jason Bradhurst

