

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:40 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 710 Const Calendar Day: 176 Date: 27-Nov-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Continuous

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the cable on the South main span between cable bands # 62 & 60 & they had to wrap the cable between cable band # 54 & 52 on the North main span . They started at 7:10 AM.

Obra , Carlos , Javier , Rigovertto , Ryan , & Sergio had to work on the push wrapping machine. Crews continued to wrap the cable between cable bands # 62 & 60 . They started at 7:25 AM. Crews were done at 9:30 AM. 3.1 meters were wrapped today .Total 7.6 meters wrapped in the bay between cable bands 62 & 60 .

After that , crews had to work on house keeping , cover the wrapping machine & the cable . Crews could not mobilize to work on the next location between cable bands # 60 & 58 because the crane can not reach cable band # 60 & the high lines are not ready to hook to .

Crews had to mobilize their tools & equipments to work on the pull wrapping machine on the North side between cable bands # 54 & 52 . Crews were done at 11:00 AM.

They started to wrap the remaining 0.75 meter at 11:30 AM. Crews were done wrapping at 2:00 PM. They had to cadweld the wires & leave enough wires for the termination . Crews were done at 2:20 PM.

After that , crews had to use the high line to disassemble , mobilize , set , & assemble the pull wrapping machine & it 's accessories to wrap the remaining 1.2 meters in the bay between cable bands # 52 & 50 . They started at 2:30 PM. Crews were done at 4:20 PM.

Then , crews had to butt weld the wires . They were done at 4:45 PM. Crews had to wrap up their tools , equipments, & cover the cable . They were done at 5:00 PM.

Crews had to stop to adjust the pressure , wait for the driving motor to De - Ice , align & lock the wires , apply Zinc paste . Crews had to cover the cable & the wrapping machine

Armando & Leo had to work with the crews on the North main span. Crews had to clean the cable , apply Zinc paste , & cover the cable at the end of the shift .

North side crews left at 5:10 PM.

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , work with the other crews , & cover the cable & the wrapping machine at the end of the shift . Crews left at 12:00 PM.

Anthony , Augie , Casey , Jonathon , Robert , Ryan , & Zack had to work on the high lines on the South main span . Crews had to move the high lines South in order to use the spreader beam to mobilize the wrapping machines to complete the work between cable bands # 60 & 50 . They started at 7:30 AM. Crews were done at 5:00 PM. They left at 5:10 PM.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Daouk, Sami

Diary #: 710

Date: 27-Nov-2012 **Tuesday**

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	ZACHARIAH MACDONALD	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	AUGIE SOLIS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JORGE CAMPOS	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	JESUS RUIZ	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	APP	SERGIO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN NASH	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RIGOVERTO GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	FOR	OBRA PAULK	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JAVIER GARCIA	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS BUSTAMANTE	8.00	2.00	0.00	10.00		<input type="checkbox"/>