

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 699 Const Calendar Day: 176 Date: 27-Nov-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 04:30 pm Break: 00:30 Over Time: 01:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** OvercastWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

**GENERAL:**

- Site visit
- Got response to Submittal 2732R01 in to PMIV
- Reviewed Submittal 1559R08 PQWP CCC Non-sikd Coating at A, K, and Bikepath cover plates. I discussed with METS and they said they will get their review in by tomorrow.
- Met with Aaron Prchlik and Levi Gatsos to discuss rebar at WJS.
- Diary work

Hinge AE:

- See Parvis Jalali's diary for details on the daily operations

Hinge KW:

- Conco is on site removing formwork from the top deck pour.
- Surveyors are on site this morning.
- Removal of the load monitoring equipment from VGO on the Tie-Down System.
- SDI is on site finishing the grouting of the vertical bars.

Hinge KE:

- See Pamela Gagnier's diary for details on the daily operations.

West Jacking Saddle:

- No work here today.

I accrued 1 hour of overtime covering the contractor's hours of operation.

