

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:16 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 196 Const Calendar Day: 176 Date: 27-Nov-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** ClearWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

On 11/27/12, I monitored cable wrappping on the south side span. From PP 34 to PP 36, the contractor covered 2.5' on the push machine. From PP 32 to PP 34, the contractor covered 4.5' on the pull machine. Also, the contractor was working on fixing the catwalk holes.

**Labor:**

Hector Limon

Curtis Sliy

**Iron workers (push):**

Brian Larsen-FM

"Ricky" Climmie Hines

Barry Rothman

Alex Miranda

**Iron workers (pull):**

Jason Bradhurst

Scott Volpe

Anthony Volpe

**Labor on catwalk holes:**

Juan Jimenez

Jorge Campos

Jesus Riuz

Pedro Garcia



ddrRptbyBidItem