

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 7:20 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 165 Const Calendar Day: 177 Date: 28-Nov-2012 Wednesday

Inspector Name: Feather, Bernard Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 am 04:00 pm Break: 01:00 Over Time:

Federal ID:

Location:

Reviewer: Shedd, Bill

Approved Date: 20-Nov-14 Status: Approved

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition strong wind, rain morning, PC, warm afternoon

Working Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Oversee pull test on the test cable band caulk section at CB 10N at the bottom of the north side span.  
Misc MEP paperwork. FWS did not work on the bridge due to high winds and rain.

**04-0120F4 Bid Item: 067 C-COA-SCW.067 Seal & Caulk Cable Bands - West of W2**

AMERICAN BRIDGE/FLUOR, A JV

**Diary:**

Dispute

**Cable Band Caulking 067 C-COA-SCW.067**

I met Scott Yeager (ABF), Kieth Ericson (Performance Caulking), and Warren Collins (CT) at the base of the north side span at 0730 to perform a pull test on the section of CB 10N to which a test section of butyl rubber, bond break tape and caulk had been applied.

Kieth E. cut a 2" length of caulk along the side walk of the cable band/caulk bead contact, and pulled it perpendicular to the caulk bead, per the manufactures's recommendation, until it broke. No lose of adhesion to the uncut caulk bead was observed.

**04-0120F4 Bid Item: 125 0-000-000.125 DOMESTIC WATER (2 1/2 NPS)**

F.W. SPENCER AND SON, INC

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> F.W. SPENCER AND SON, INC								
Plumber/Pipefitter	JNM	DAVID LAW	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Welder	JNM	DAMIAN LLANOS	0.00	0.00	0.00	0.00		<input type="checkbox"/>
Plumber/Pipefitter	JNM	NARCISO BIAGI	0.00	0.00	0.00	0.00		<input type="checkbox"/>

