

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:58 AM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 700 Const Calendar Day: 177 Date: 28-Nov-2012 Wednesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:00 pm Break: 00:30 Over Time: 01:30

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

**General Comments**

Sporadic showers

**GENERAL:**

- Email review
- Review Submittal 1386R01 – Erection Plan – Hinge A Seismic Joint

**Hinge AE:**

- See Parvis Jalali's diary for details on the daily operations.
- The forms were water tested today and many leaks were discovered. The operation was stopped.

**Hinge KW:**

- Conco is on site removing formwork from the top deck pour.

**Hinge KE:**

- See Pamela Gagnier's diary for details on the daily operations.

**West Jacking Saddle:**

- No work here today.

I accrued 1.5 hours of overtime covering the contractor's hours of operation.

