

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:45 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 441 Const Calendar Day: 177 Date: 28-Nov-2012 Wednesday

Inspector Name: Wright, Doug Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 06:50 AM 03:30 PM Break: 00:30 Over Time: 00:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature	7 AM	12 PM	4 PM
Precipitation			Condition

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

Overview of Cable work today:

The following work was ongoing today on the Cable:

- Only misc work & cleaning due to rain

Today I was scheduled to work the entire shift inspecting Tony Costa's crew on Cable wrapping in the North main-span. However, there was no wrapping today due to rain. I was doing misc inspection & catching up on office work throughout the shift.

- I arrived at the pier 7 office at 06:50, & was on the bridge at 07:10.
- From 07:10 until 08:30, I was on the bridge checking to see where each of the iron-worker crews was working today. None of the crews were working on Cable items.
- At 08:30, I left the bridge.
- From 08:45 until 11:00, I did misc office work, including: clearing out old emails that had accumulated over the past 5 days during my vacation, checking PMIV for Cable RFIs & submittals, & cleaning my cubicle.
- From 11:00 until 12:15, we had a Cable group staff meeting. We discussed punch-list items for Cable wrapping, sign-off sheets for Cable wrapping, & staffing.
- From 12:15 until 12:45, lunch.
- From 13:00 until 14:00, I went back out to the bridge to again to check if any of the iron-worker crews were working on Cable items. No Cable work was ongoing.
- From 14:10 until 15:15, I discussed several issues with Roman Granados & Warren Collins regarding Cable wrapping & other upcoming field work.
- From 15:15 until 15:30, I wrote my diary for the day.

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Semi-Skilled Laborer	APP	Armando Lomeli	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Semi-Skilled Laborer	APP	Leo Becerra	8.00	0.00	0.00	8.00		<input type="checkbox"/>
Ironworker	JNM	RYAN EVANCHIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	JNM	Robert Larue	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	ZACHARIAH MACDONALD	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Ironworker	APP	JONATHON BISKNER	0.00	0.00	0.00	0.00		<input type="checkbox"/>



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wright, Doug

Diary #: 441

Date: 28-Nov-2012 **Wednesday**

Ironworker	APP	AUGIE SOLIS	0.00	0.00	0.00	0.00	<input type="checkbox"/>
Ironworker	JNM	CASEY LUX	4.00	0.00	0.00	4.00	<input type="checkbox"/>
Ironworker	FOR	ANTHONY COSTA	4.00	0.00	0.00	4.00	<input type="checkbox"/>