

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 701 Const Calendar Day: 178 Date: 29-Nov-2012 Thursday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 05:30 pm Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation****Condition** Light RainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Sporadic showers

**GENERAL:**

- Site visit
- Email review
- Review Submittal 1386R01 – Erection Plan – Hinge A Seismic Joint
- 1130 - 1400 hrs Hinge K meeting
- Review DRAFT CCO 281
- Address the wording in CCO 271 – Paying for flatness tolerance to be achieved on the support plates of Hinge A seismic joint.
- Diary work
- Confirm that the deck plates for Hinge KW are in the yard and that they match the shipment tickets from XKT.

Hinge AE:

- See Parvis Jalali's diary for details on the daily operations.

Hinge KW:

- SDI is on site cleaning up some of the grout that got on the box of the Hinge Pipe Beams.
- Tie-Down System removal. Today is day 4 of this operation. They are removing rods.

Hinge KE:

- No work here today.

West Jacking Saddle:

- No work here today.

I accrued 2 hours of overtime covering the contractor's hours of operation.

