

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 198 Const Calendar Day: 178 Date: 29-Nov-2012 Thursday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** cloudy/windyWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 11/29/12, I monitored cable wrapping on the south side span. From PP 34 to PP 36, the contractor covered 4' of distance on the push machine.

Iron workers:

Brian Larsen-FM

James Bradhurst

Barry Rothman

Alex Miranda

Climmie "Ricky" Hines

Anthony Volpe

Labor:

Hector Limon

Juan Hernandez

