

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:05 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 209 Const Calendar Day: 182 Date: 03-Dec-2012 Monday

Inspector Name: Altamirano, Victor Title: Transportation Engineer

Inspection Type:

Shift Hours: Break: Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex Approved Date: Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** **Condition**Working Day ☒ If no, explain:**Diary:**

Dispute

**Cable Wrapping**

Weather: Sunny and about 55 degrees.



South Main Span:

- Went over the punchlist items that Sami had regarding cable wrapping, suspender clamps and cad welds.
- I covered for Sami D. later in the morning until the end of the workers shift. By lunch, workers had wrapped about 4.91 meters at panel point 60/58 South from the downhill cable band.
- Workers had problems with the push machine motor and had to replace the motor three (3) times and it still didn't work. The first time they had installed a wrong motor. The second and third time, the motors did not work. Workers were awaiting to receive another motor towards the end of the shift. No additional s-wire wrapping was performed today. A total of about 4.91m was wrapped at this location for today.

**Office Work:**

- Wrote my diary.
- Filled out computer inventory form for DES.

**Workers:**

Obra  
Carlos Bust.  
Javier  
Rigo.  
Tony

Workers hours: 10 hours total including 2 hours overtime.

My work hours: 10 hours total including 2 hours overtime.

