

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 11:39 PM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 716 Const Calendar Day: 183 Date: 04-Dec-2012 Tuesday

Inspector Name: Daouk, Sami Title:

Inspection Type: Intermittent

Shift Hours: 05:30 am 02:00 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 12 PM 4PM

Precipitation Condition

Working Day ☐ If no, explain:**Diary:**

Dispute

Cable Wrapping Activities

ABF crews came to the site at 6:50 AM. Crews had to wrap the cable on the South main span . They started at 7:00 AM.

Obra , Carlos , Javier , Mario , Rigoverto , Ryan , & Sergio had to work on the push wrapping machine . Crews had to wrap the bay between cable bands # 58 & 56 . They started at 7:30 AM.

Jesus & Jorge had to work on the South cable . Crews had to clean the cable , apply Zinc paste , work on house keeping , & work with the other crews .

Vector had to cover all the activities on the push wrapping machine on the South cable to the end of the shift . Check Vector report for employees names , hours , & activities .

In the office , I had to work on last report & office work . I was done at 2:00 PM.
I will start my vacation on Wednesday December 5th to Friday December 21st .

04-0120F4 Bid Item: 067 C-PWS-WCS.067 Wrap Cable System

AMERICAN BRIDGE/FLUOR, A JV

