

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 2:58 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 704 Const Calendar Day: 183 Date: 04-Dec-2012 Tuesday

Inspector Name: Wilcox, Jason Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 03:30 pm Break: 00:30 Over Time:

Federal ID:

Location:

Reviewer: Jefferson, Paul

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70

Precipitation Condition Overcast

Working Day ☒ If no, explain:**Diary:**

Dispute

General Comments

Overcast and cool

GENERAL:

- Email review
- Finalized my response to Submittal 2748 – Hinge K SCC.
- Reviewed Submittal 1559R08 – CCC PQWP for Non-skid on Hinge Cover Plates

Hinge AE and AW:

- See Parvis Jalali's diary for details on the daily operations.

Hinges KE and KW:

- The Falsework tubs at KE required adjusting. There are 3 workers from Conco on site to help perform this operation; Jim Medina, Ralph Gomez, and Marcus McDowell and they were on this operation for about 6 hours.
- Surveyors are on site to assist with the Falsework tub adjusting and lining out; Mike Bonnici and Nicole Zbyczik and they were on site for about 4 hours.

West Jacking Saddle:

- No work here today.

No overtime worked today.

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

AMERICAN BRIDGE/FLUOR, A JV

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Surveyor	APP	NICOLE ZBYCZIK	4.00	0.00	0.00	4.00		<input type="checkbox"/>
Surveyor	APP	MICHAEL BONNICI	4.00	0.00	0.00	4.00		<input type="checkbox"/>

Equipment

Equipment ID	Description	RT Hrs	OT Hrs	ST Hrs	IT Hrs	Rental Company	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
000063	VEHICLE	4.00	0.00	0.00	0.00	No		<input type="checkbox"/>

Diary:

Dispute



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Wilcox, Jason

Diary #: 704

Date: 04-Dec-2012 Tuesday

001

Two surveyors were on site today grading the soffit falsework for Hinge KE.

☐

CCO-208 Bid Item: 001 0-HKC-000.208 Hinge K Coordination

CONCO PUMPING

Labor

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: CONCO PUMPING								
Carpenter	APP	Marcus McDowell	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Carpenter	JNM	Rafael Gomez	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Carpenter	FOR	Jim Medina	5.00	0.00	0.00	5.00		<input type="checkbox"/>

Diary:

Dispute

General Comments 001 0-HKC-000.208

Observed three workers help re-grade the falsework tubs at Hinge KE.

☐