

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 201 Const Calendar Day: 183 Date: 04-Dec-2012 Tuesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** clearWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 12/4/12 from 0645 to 1230, I monitored cable wrapping on the south side span. From PP 36 to PP 38, the contractor covered 16' of distance on the push machine. From PP 34 to PP 36, the contractor covered 4' of distance on the pull machine.

Labor:

Hector Limon

Curtis Sliy

Iron(push):

Brian Larsen-FM

Barry Rothman

Alex Miranda

Iron (pull):

James Bradhurst

Anthony Volpe

Scott Green

