

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 032 Const Calendar Day: 183 Date: 04-Dec-2012 Tuesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 07:00 AM 05:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather**

Temperature 7 AM

12 PM

4PM

Precipitation

Condition overcast and light wind

Working Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

December 4, 2012

Weather – overcast and light wind

☐

Cable Band Wrapping – South Main Span (pull machine only)

Roger's Crew- Ironworkers finished moving machine to downhill pp70 at 0745 and completed the splice at 0820. Ironworkers then started wrapping at 0840 and finished at 0945. Ironworkers then moved to downhill pp68. Moving and splicing were done at 1300. Ironworkers then started wrapping and finished at 1430. Ironworkers then moved to downhill pp66. Machine was moved to pp66 and splice was completed at 1630. Wrapping didn't get started by the end of work shift.

-Labor (Jose Avalos)– applied zinc paste at downhill pp68. Labor then moved on to pp66 and then finished applying zinc paste at pp64 by the end of work shift.

Labor

(0700 to 1730 – 10 hours)

Ironworkers - Rogelio Ruiz, Jonathan Canites, Ryan Connors, Jose Torres, Morris Roberson, Bismark Hernandez

Labor - Jose Avalos

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0700 to 1715)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

| Trade | Class | Name | RT Hrs | OT Hrs | DT Hrs | Total | Remarks | Dispute |
|--|-------|--------------------|--------|--------|--------|-------|---------|--------------------------|
| Contractor: AMERICAN BRIDGE/FLUOR, A JV | | | | | | | | |
| Ironworker | APP | BISMARCK HERNANDEZ | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Semi-Skilled Laborer | JNM | JOSE AVALOS | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |
| Ironworker | APP | JOSE TORRES | 8.00 | 2.00 | 0.00 | 10.00 | | <input type="checkbox"/> |



Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 032

Date: 04-Dec-2012

Tuesday

| | | | | | | | |
|------------|-----|------------------|------|------|------|-------|--------------------------|
| Ironworker | APP | RYAN CONNER | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | JONATHAN CANITES | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | APP | MORRIS ROBERSON | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |
| Ironworker | JNM | ROGELIO RUIZ | 8.00 | 2.00 | 0.00 | 10.00 | <input type="checkbox"/> |