

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:16 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 202 Const Calendar Day: 184 Date: 05-Dec-2012 Wednesday

Inspector Name: Wolcott, Brian Title:

Inspection Type: Continuous

Shift Hours: 06:45 am 05:30 pm Break: Over Time:

Federal ID:

Location:

Reviewer: Schram, Darryl Approved Date: Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 60 - 70 4PM 60 - 70**Precipitation** **Condition** rainWorking Day ☒ If no, explain:**Diary:**

Dispute

General Comments

On 12/5/12 from 0645 to 1300, I monitored cable wrapping on the South side span. From PP 36 to PP 38, the contractor covered 5' of distance on the pull machine. From PP 38 to PP 40, the contractor covered 12' of distance on the push machine.

Iron workers (push):

Brian Larsen-FM

Barry Rothman

Alex Miranda

Iron workers (pull):

James Bradhurst

Anthony Volpe

Scott Green

Labor: Hector Limon, Curtis Sliy

