

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 22-Nov-14

Time 3:36 AM

Daily Diary Report by Bid Item

Contract No.: 04-0120F4

Diary #: 033 Const Calendar Day: 184 Date: 05-Dec-2012 Wednesday

Inspector Name: Woo, Laraine Title: Transportation Engineer

Inspection Type: Continuous

Shift Hours: 10:15 AM 05:00 PM Break: 00:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4
04-SF-80-13.2/13.9
Self-Anchored
Suspension Bridge****Weather****Temperature 7 AM****12 PM****4PM****Precipitation****Condition** rain in the morning then overcast and light windWorking Day ☒ If no, explain:**Diary:**

Dispute

Cable Wrapping

December 5, 2012

Weather – rain am then overcast and calm pm

☐

Cable Band Wrapping – South Main Span (pull machine only)

Roger's Crew- rain in the morning and it stopped at around 1000. Ironworkers started wrapping bay pp66 to 68 at 1030. Wrapping was finished at 1145. Ironworkers started moving machine after lunch to bay pp64 to 66. Ironworkers finished moving and splice at 1345. Ironworkers wrapped for about 4ft and the s wire ran out at 1445. Another splice was done and finished at 1608. Ironworkers then continued to wrap and finished wrapping bay pp64 to 66 at 1645.

-Labor (Jose Avalos)– applied zinc paste at downhill pp64. Labor then moved on to pp62.

Obra's crew – (1200 to 1430) (see Victor A's diary for am shift and Alex S's diary for pm shift)
Ironworkers started splicing mid bay pp56 to 58 after lunch and finished at 1315. Ironworkers then continued wrapping. After wrapping for about 8", ironworkers noticed a separation of the s wires. Ironworkers then removed the 8" of s wires and did another splice at 1415.

Labor

(0700 to 1730 – 10 hours)

Ironworkers - Rogelio Ruiz, Jonathan Canites, Ryan Connors, Morris Roberson (5 hours - am only),
Bismark Hernandez

Labor - Jose Avalos

Laraine's Hour – 2 hours OT - 0700 to 1730 (field 0700 to 1715)

04-0120F4 Bid Item: 067 C-PWS-116.067 Install & Adjust PWS 116-120

AMERICAN BRIDGE/FLUOR, A JV

04-0120F4 Bid Item: 067 C-COA-ZPW.067 Apply Zinc Paste Waterproofing System

AMERICAN BRIDGE/FLUOR, A JV

Labor

ddrRptbyBidItem

Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Woo, Laraine

Diary #: 033

Date: 05-Dec-2012

Wednesday

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
Contractor: AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	APP	BISMARCK HERNANDEZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Semi-Skilled Laborer	JNM	JOSE AVALOS	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	RYAN CONNER	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	JONATHAN CANITES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	MORRIS ROBERSON	5.00	0.00	0.00	5.00		<input type="checkbox"/>
Ironworker	JNM	ROGELIO RUIZ	8.00	2.00	0.00	10.00		<input type="checkbox"/>