

**SAS Superstructure**

Location: 04-SF-80-13.2 / 13.9

Client Name: CalTrans

Run date 21-Nov-14

Time 10:53 PM

**Daily Diary Report by Bid Item**

Contract No.: 04-0120F4

Diary #: 732 Const Calendar Day: 185 Date: 06-Dec-2012 Thursday

Inspector Name: Bruce, Matt Title: Transportation Engineer

Inspection Type: Intermittent

Shift Hours: 07:00 am 12:00 am Break: 03:30 Over Time: 02:00

Federal ID:

Location:

Reviewer: Schmitt, Alex

Approved Date:

Status: Submit

**04-0120F4  
04-SF-80-13.2/13.9  
Self-Anchored  
Suspension Bridge****Weather****Temperature** 7 AM 50 - 60 12 PM 50 - 60 4PM 50 - 60**Precipitation** 0.00"**Condition** Mostly overcastWorking Day ☐ If no, explain:**Diary:**

Dispute

**Work description.**

- Met with District 4 surveyors today at 10:00am on the SAS bridge regarding the As-Built of the SFOBB.
- Wrote an outstanding diaries for the week related to CCO#269 - "Stanchion Post Modifications" and associated work.
- Prepared for night work to measure the cable band bolt elongations using the Extensometer. The shift began at 7:00pm and continued into the next morning, see tomorrows diary for more details on this inspection.

☐**04-0120F4 Bid Item: 067 C-SUS-SCC.067 Install Suspender Clamps, Separators, Collars**

AMERICAN BRIDGE/FLUOR, A JV

**Labor**

Trade	Class	Name	RT Hrs	OT Hrs	DT Hrs	Total	Remarks	Dispute
<b>Contractor:</b> AMERICAN BRIDGE/FLUOR, A JV								
Ironworker	JNM	THOMAS CERVANTES	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	STANLEY DALIE	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	JOSE ALFARO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	APP	ETHAN KENT	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	RENE ESQUIVEL	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	JNM	CARLOS ALVERADO	8.00	2.00	0.00	10.00		<input type="checkbox"/>
Ironworker	GEN	GARY ANDERSON	8.00	2.00	0.00	10.00		<input type="checkbox"/>

**Diary:**

Dispute

**Work description.** 067 C-SUS-SCC.067

South Sidespan Suspender Rope Clamps:

☐

- 
- There were two crews of ironworkers who completed the suspender rope clamps (2 each) at panel points 22S, 24S, 26S, 28S, 30S and 32S on the South Sidespan today. It should be noted that Bob Brignano also observed the end of this operation, see his diary for additional details and comments. Bob was also responsible for following this crew for the rest of the day where other stanchion post, handrope, and messenger cable work was done.

**Attachment**

ddrRptbyBidItem

## Daily Diary Report by Bid Item

Job Name: 04-0120F4

Inspector Name Bruce, Matt

Diary #: 732

Date: 06-Dec-2012

Thursday



Scrapped paint between the cable band suspender rope groove and suspender rope along the inboard side at 24S due to clamp installation.



Spherical bearing to be placed on the Hinge K pipe beams today prior to rebar installation and concrete placement.